

## SUMMER UPDATE STAGE 2 & 3

### STAGE 2

Construction is advancing well on stage two at Kubix with Crema having now complete all structural and façade works. The internal walls and frames throughout the apartment are also finished, making way for all finishes.

The joinery, tiling and appliances have been installed up to level six, with the remaining levels expected to be complete by March. The bathroom tiling and joinery looks very sleek as does the kitchen's – ready to host your next dinner party in!

The upcoming months will see the completion of joinery and flooring throughout the building with the finishing touches applied as May approaches.

Completion is anticipated for late May 2017. We strongly encourage you to touch base with your financier if you have not already and advise them that you should be in a position to settle on your property by June 1st 2017.

### STAGE 3

Stage three is progressing well with the top level slab now poured and complete and the views are spectacular! The façade installation is up to level six with windows and framing installed to this point.

The joinery installation has commenced on level one and will continue to be installed throughout the building over the upcoming months.

Stage three is scheduled for completion in late June 2017. DealCorp will keep you up to date with construction updates as the project progresses, should you require any information in the interim, please contact Tess Ashley.



### DEALCORP

Should you require any further direction or information in the interim, please contact

Tess Ashley  
Tashley@dealcorp.com.au or 03 9826 2650.